WATER WELLS

Specialist in : Ground Water Exploration, Development, Management and Rejuvenation

GEOLOGICAL - GEOHYDROLOGICAL - GEOPHYSICAL REPORT

V. APRAMEYA MURTHY, B.Sc (HONS), M.Sc
Ex-Officio RDPR. Department
744, 7th A Cross, A Sector
Yelahanka New Town, Bangalore - 560 064.

MOB : 94484 19262
RES : 080-28561744

Date :

1. Name :	AEE Sub-Dv. BBMP Dasarahally. Wards, Byatarayanapura B'lore		
2. Address : Survey No.:	Agrahara Layout	Taluk :	Bangalore
		Dist :	Bangalore
3. Topography of the area.		Plain Terrain	
4. Geology of the area.		Granitic	
5. Geohydrological condition of the area		Moderate	
6. Survey conducted for	A. Type of Area	Agriland / Site / Layout /	
	B. Purpose	Irrigation / Domestic / Water Supply	
7. Method of Survey Employed :		Geological - Geophysical - Geohydrological	
8. RECOMMENDATION	A. Type of well	6 1/2" Dia Bore Well	
	B. Location	3rd Cross Anjaneya Temple	
	C. Depth	1300 ft	
	D. Probable casing	140 to 160 ft	
9. YIELD EXPECTED*		1 1/2" to 2"	
10. SPECIAL RECOMMENDATION IF ANY		Outer P.V.C. Casing is Required	

*Conditions Apply.

For WATER WELLS

Geologist

Scanned by CamScanner

WATER WELLS

Specialist in : Ground Water Exploration, Development, Management and Rejuvenation

GEOLOGICAL - GEOHYDROLOGICAL - GEOPHYSICAL REPORT

V. APRAMEYA MURTHY, B.Sc (HONS), M.Sc
Ex-Officio RDPR, Department
744, 7th A Cross, A Sector
Yelahanka New Town, Bangalore - 560 064.

MOB : 94484 19262
RES : 080-28561744

Date :

1. Name :	AEE BBMP Dasarahally Sub. Dn. Ward 5 Byatarayanapura B'lore		
2. Address : Survey No.:	Agrahara Layout	Taluk :	Bangalore
		Dist :	Bangalore
3. Topography of the area.		Low plain Terrain	
4. Geology of the area.		Gnissic	
5. Geohydrological condition of the area		Moderate	
6. Survey conducted for	A. Type of Area	Agriland / Site / Layout /	
	B. Purpose	Irrigation / Domestic / Water Supply	
7. Method of Survey Employed :	Geological - Geophysical - Geohydrological		
8. RECOMMENDATION	A. Type of well	6½" Dia Bore Well	
	B. Location	Garden Bore Behind	
	C. Depth	1300 ft	
	D. Probable casing	160 to 180 ft	
9. YIELD EXPECTED*	2"		
10. SPECIAL RECOMMENDATION IF ANY	Outer P.V.C. Casing is Required		

*Conditions Apply.

For WATER WELLS

Geologist

Scanned by CamScanner

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 682 Date : _____

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer Byatarayanapura Sub Division Dasarahalli Bangalore 080-23623110
2. Well Location : Agrahara Layout
3. Total Well Depth / Drilled in Ft. : 1240 ft
4. Casing Erected in Ft. : 190 ft
5. Water Struck at the Depth of : 1200 ft
6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear clear
8. At the Depth of : 1110 ft
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

P. Thalapathi

Manager / Proprietor

Party's Signature

Scanned by CamScanner

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 683 Date : _____

1. Customer's Name and Address : Assistant Executive Engineer
with Telephone No. Byatarayanapura Sub division
Dasarahalli Bangalore
080- 23623110
2. Well Location : Agrahara Layout near Garden Bar Road
3. Total Well Depth / Drilled in Ft. : 1223 ft
4. Casing Erected in Ft. : 180 ft
5. Water Struck at the Depth of : 1230 ft
6. Total Yield (Measuring method "V" Norch : 2.5" Each / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Clear
8. At the Depth of : 1100 ft
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

P. Chalapathy
Manager / Proprietor

Scanned by CamScanner